

Fluke Biomedical Ansur

Test and Inspection Procedure

Copyright © 2000 - 2012 Fluke Biomedical

Test record

TEST PASSED

Test performed

Date: 3/3/2022
Record: IEC 62353 Alternative
Leakage - CL1.mtr
Template: IEC 62353 Alternative
Leakage - CL1.mtt

Ansur components used

Ansur Version 2.9.7
Plug-In: ESA620 Version 1.1.11

Test setup

Selections

Service events performed

Standards performed

IEC 62353 (CL1)

Device under test

Serial number	24080	Type	Centrifuga
Appliance code		Model	DCA- 300 RVT
Group	Laboratorio	Location	Catamarca
Status	SE de MP	Address 1	2do Piso
Manufacturer	PRESVAC	Address 2	

MTI Data

Test instrument	Serial number	Firmware version
ESA 620	2982052	v2.10

Signatures

Test result

Test element	Test type					Fail
IEC 62353 Alternative Leakage - Class I	Auto Sequence					
Mains Voltage	Mains Voltage					
Live to Neutral	Mains Voltage Live to Neutral					
Result: Live to Neutral	Value 218,2	Unit V	High limit	Low limit	Standard IEC 62353 (CL1)	
Neutral to Earth	Mains Voltage Neutral to Earth					
Result: Neutral to Earth	Value 219,1	Unit V	High limit	Low limit	Standard IEC 62353 (CL1)	
Live to Earth	Mains Voltage Live to Earth					
Result: Live to Earth	Value 0,5	Unit V	High limit	Low limit	Standard IEC 62353 (CL1)	
Protective Earth Resistance	Protective Earth Resistance					
Configuration: Test Current: Low						
Alternative Equipment Leakage	Alternative Equipment Leakage					
Closed Earth	Alternative Equipment Leakage Closed Earth					
Result: Closed Earth	Value 690,0	Unit uAAC	High limit 1000	Low limit	Standard IEC 62353 (CL1)	
Open Earth	Alternative Equipment Leakage Open Earth					
Result: Open Earth	Value 693,0	Unit uAAC	High limit 1000	Low limit	Standard IEC 62353 (CL1)	
Insulation Resistance	Insulation Resistance					
Configuration: Test Voltage: 500V						
Mains to Protective Earth	Insulation Resistance Mains to Protective Earth					
Result: Mains to Protective Earth	Value 99999,0	Unit MOhm	High limit	Low limit	Standard IEC 62353 (CL1)	